

# WASTEWATER PIPE NETWORK – FINAL INSPECTION CHECKLIST

**DEVELOPER/CONTRACTOR:**

**SITE/LOCATION:**

**SUB:** \_\_\_\_\_ / \_\_\_\_\_

**CONTRACT NO:**

<b>Developer to verify checklist prior to meeting</b>	<b>Developer Check</b>	<b>Council Rep Check</b>
1. All checklists completed ( <i>form numbers</i> )		
2. All lines flushed out		
3. All required CCTV inspections carried out, reviewed and any re-work completed		
4. All manholes checked ( <i>eg. infiltration, plastering</i> )		
5. All backfilling complete and tidied up		
6. Pressure test completed and witnessed		
7. Final as-built and operational plans attached for site inspection		
<b>Site Meeting</b>		
1. Inspect all main lines		
2. Inspect all manholes		
3. Inspect connections		
4. Works on third party land completed to satisfaction of owner		
5. Wastewater pumping station data complete and test results ( <i>Wastewater Pump Station control programming checklist form attached</i> )		
6. Remedial work required?	Yes ( <i>please list</i> )	No

\_\_\_\_\_  
**Developer/Contractor name**  
*(please print)*

\_\_\_\_\_  
**Developer/Contractor signature**

\_\_\_\_\_  
**Date signed**

\_\_\_\_\_  
**Council Representative name**  
*(please print)*

\_\_\_\_\_  
**Council Representative signature**

\_\_\_\_\_  
**Date signed**