

WASTEWATER PIPE LAYING CHECKLIST

SITE ADDRESS:

NAME OF DEVELOPER:

ENGINEERING PLAN NUMBER(S):

NAME OF CERTIFIED DRAINLAYER:

Location: Pipe length (MH To MH)	FROM					
	TO					
		Tick if satisfactory	Tick if satisfactory	Tick if satisfactory	Tick if satisfactory	Tick if satisfactory
<u>Trench Safety</u>						
(a) Shield						
(b) Batter						
(c) Other						
Pipe size, material, pressure rating, manufacturer, on acceptable products list						
<u>Set out</u>						
Surveyors name:						
Set out checked:						
Foundation support attached						
Dynamic cone penetrometer (DCP) results						
If under cutting required, note metreage and DCP results:						
Record daily level check and confirm on grade						
Bedding type and surround material:						
Bulk Backfill material:						
Bulk backfill compaction (DCP results from pipe to ground level attached)						
Alignment – control points identified						
Pressure test witnessed and passed by Council representative						

Service connections

	Tick if satisfactory	Tick if satisfactory	Tick if satisfactory	Tick if satisfactory	Tick if satisfactory
All service connections in place, taped, and staked					
As-built measurements taken, GPS located					
CCTV pipe inspection data and comments supplied					

Developer/Contractor name
(please print)

Developer/Contractor signature

Date signed